Outlook

Fw: 4th Qtr. 2024 - DBP Summary (Hurt)

From Town of Hurt Public Works <publicworks@townofhurtva.gov>
Date Thu 6/12/2025 2:31 PM
To Gary Hodnett <gary.hodnett@townofhurtva.gov>
Cc Paul Watlington <publicworks2@townofhurtva.gov>

From: Merricks, T. (VDH) <Chad.Merricks@vdh.virginia.gov>
Sent: Friday, December 27, 2024 10:01 AM
To: Town of Hurt Public Works <publicworks@townofhurtva.gov>; Shannon Race <clerk@townofhurtva.gov>
Cc: Haun, Matthew (VDH) <Matthew.Haun@vdh.virginia.gov>; Prillaman, Rea (VDH) <Rea.Prillaman@vdh.virginia.gov>
Subject: 4th Qtr. 2024 - DBP Summary (Hurt)

Re: VA5143246 - Hurt, Town of
DBPs Sample Results 4th Qtr. 2024

Attached is a review the results of total trihalomethane (TTHM) and haloacetic acid (HAA5) analyses that were performed on water samples collected during the fourth quarter (October - December) 2024. The summary compliance chart for each sampling location is provided below.

The TTHM maximum contaminant level is 0.080 mg/L and the HAA5 maximum contaminant level is 0.060 mg/L. Compliance with the TTHM and HAA5 maximum contaminant levels is based on the four-quarter locational running annual average(s) (LRAA). The operational evaluation level (OEL) is also calculated on a quarterly basis and compared to the maximum contaminant levels as an early warning sign.

Based on the results, the waterworks is in compliance with the TTHM and HAA5 maximum contaminant levels.
In addition the waterworks has not exceeded a TTHM or HAA5 operational evaluation level.

Thus, continue routine quarterly TTHM / HAA5 sampling, with your next set due within March 2025.

If you have any questions, please feel free to contact the Danville Field Office.
Additional sampling information and schedules may be found at Home - Drinking Water Viewer (gecsws.com).

Results:

0.045 MG/L	VA5143246	HURT, TOWN OF	92767152001THM 12/4/2024 RT	2950	TTHM	DBP01
0.041 MG/L	VA5143246	HURT, TOWN OF	92767152001HAA 12/4/2024 RT	2456	TOTAL HALOACETIC ACIDS (HAA5)	DBP01

Summary:

Site		Summary Type	Monitoring Period Combined	Monitoring Period		Locational Running Annual Avg		Exceeds MCL	Operational Evaluation Level	
Sampling Point	Sample Location			Begin Date	End Date	# of Samples	Average		# of Samples	Average
DBP01	708 PROSPECT ROAD	TTHM with MCL 80 ug/L	10/01/2024 - 12/31/2024	10/1/2024	12/31/2024	4	61 ug/L	N	3	62 ug/L
DBP01	708 PROSPECT ROAD	HAA5 with MCL 60 ug/L	10/01/2024 - 12/31/2024	10/1/2024	12/31/2024	4	33 ug/L	N	3	35 ug/L
DBP01	708 PROSPECT ROAD	TTHM with MCL 80 ug/L	07/01/2024 - 09/30/2024	7/1/2024	9/30/2024	4	58 ug/L	N	3	73 ug/L
DBP01	708 PROSPECT ROAD	HAA5 with MCL 60 ug/L	07/01/2024 - 09/30/2024	7/1/2024	9/30/2024	4	30 ug/L	N	3	31 ug/L
DBP01	708 PROSPECT ROAD	TTHM with MCL 80 ug/L	04/01/2024 - 06/30/2024	4/1/2024	6/30/2024	4	52 ug/L	N	3	51 ug/L
DBP01	708 PROSPECT ROAD	HAA5 with MCL 60 ug/L	04/01/2024 - 06/30/2024	4/1/2024	6/30/2024	4	29 ug/L	N	3	28 ug/L
DBP01	708 PROSPECT ROAD	TTHM with MCL 80 ug/L	01/01/2024 - 03/31/2024	1/1/2024	3/31/2024	4	55 ug/L	N	3	47 ug/L
DBP01	708 PROSPECT ROAD	HAA5 with MCL 60 ug/L	01/01/2024 - 03/31/2024	1/1/2024	3/31/2024	4	31 ug/L	N	3	32 ug/L

T. Chad Merricks
Environmental Health Specialist Consultant

Office of Drinking Water - Danville
211 Nor Dan Drive, Suite 1040
Danville, VA 24540
Phone: (434) 836-8416
Cell: (434) 770-4860
Fax: (434) 836-8424
Home - Drinking Water Viewer (gecsws.com)